

Measure E

Bond Program Update

SEPTEMBER 29, 2015

Saratoga High School

- ▶ **Softball & Multi-use field 50% complete**
 - ▶ **Completion planned for end of October 2015**
- ▶ **Gym Roofing construction to begin 9/29/15**
- ▶ **Music building at DSA, approval planned for December**
 - ▶ **Procurement January 2016**
 - ▶ **Construction Feb 2016 to April 2017**
 - ▶ **Staff Lounge/Cafeteria/Drama Wing Summer 2016**
- ▶ **New Projects preparing for design**
 - ▶ **New Multiuse building**

Saratoga Music Building



Saratoga Music Building



Saratoga Music Building



Saratoga Music Building



Los Gatos High School

- ▶ **Football, Track and Baseball fields completed, punch list work ongoing**
- ▶ **Maintenance relocation bidding**
- ▶ **New classroom & music bldg. set for DSA 12/2015**
- ▶ **Relocation of maintenance Dec 2015**
- ▶ **Demolition of existing maintenance Feb 2016**
 - ▶ **Keep staff parking and student parking active**
 - ▶ **Abatement and utility cut and cap**
 - ▶ **Manage risk**

Los Gatos Classroom & Music



Los Gatos Classroom & Music



CLASSROOM BUILDING - FIRST FLOOR

Los Gatos Classroom & Music



Los Gatos Classroom & Music



MUSIC BUILDING - FIRST FLOOR